

TOUR NOTE OF SRI VIKAS SINGH, IAS, DISTRICT MAGISTRATE & COLLECTOR, DHALAI
TRIPURA TO DUMURNAGAR RD. BLOCK ON 14/05/2016.

The undersigned visited Dumburnagar R D Block at 01:00 pm accompanied with SDM, Gandacherra, BDO, Dumburnagar and some other official staff of the Block. After arriving, a short discussion was held with BDO, Dumburnagar about the development works, which are being executed by BDO, Dumburnagar under his jurisdiction. Then visited work sites and inspected various development works like IAY Houses, IHHLs, GP/VC Office and AWC.

The detailed inspection report along with observation may kindly be seen are as follows:

❖ **IAY Houses: In Annexure-I to Annexure-III**

❖ **IHHL: In Annexure IV to Annexure- VI**

1. Bhagirath V/C: MGNREGA Works:

- i) Date of visit: **14.05.2016**
- ii) Work order No. & date: **172-80 Dt. 15-01-2016**
- iii) Name of work : **Construction of Community Fishery Bandh**
- iv) Exp. Incurred : **Rs. 1,39,480/-**
- v) E/cost : **Rs. 1,48,494/-**
- vi) Persons engaged (Nos): **863**
- vii) Mandays Generaated (Nos): **863**
- viii) Name of I/O: **Sri Shanti Mohan Tripura, GRS**
- ix) Date of starting of work: **19-01-2016**
- x) Date of completion of work: **29-01-2016**
- xi) Whether sign board on work site: **Yes**
- xii) Whether muster Roll verified: **Yes**
- xiii) Quality of work: **Good**
- xiv) Quantity of MR issued for the work with Sl No: **11020 to 11026, 6 Nos.**
- xv) % of output: **95.80%**
- xvi) Quality of work(High/Medium/Avg & Poor): **Medium**

Observation: The quality of work was found to be not up to the mark. BDO was advised to add some material component and make the Community Bandh permanent in the second phase. Moreover, fishery activities may be undertaken in the Bandh in convergence with fishery department. Some Plantation works may also be undertaken in convergence with Forest department near the Bandh to check soil erosion during floods. The BDO may also ensure proper signboard clearly mentioning MGNREGA works details.



2. Uttar Gandacherra ADC Village : MGNREGA Work

- i) Date of visit: **14.05.2016**
- ii) Work order No. & date: **01208 Dt. 10-05-2016**
- iii) Name of work : **Excavation of Fishery Bandh under Land of Rasabala Biswas**
- iv) Exp. Incurred : **Not yet**
- v) E/cost : **Rs. 1,75,134/- (including Labour Cess)**
- vi) Persons engaged (Nos): **1000 mandays**
- vii) Mandays Generated (Nos): **295 as 14-05-2016**
- viii) Name of I/O: **Sri Samir Kr. Tripura, GRS**
- ix) Date of starting of work: **12-05-2016**
- x) Date of completion of work: **16-05-2016 (Partly)**
- xi) Whether sign board on work site: **Yes**
- xii) Whether muster Roll verified: **Yes**
- xiii) Quality of work: **Good**
- xiv) Quantity of MR issued for the work with Sl No: **from 322 to 325, 4 Nos.**
- xv) % of output: **Not yet measured**
- xvi) Quality of work (High/Medium/Avg & Poor): **Medium**

Comments: The work has just started. The I/O and BDO were requested to complete the work within 31st May 2016. The BDO was also advised to ensure that proper plantation work may be undertaken near the bandh in convergence with Forest Department. Some pallasading through material component may also be added to make the bandh stronger in phase-II.

3. Bhagirath ADC Village : MGNREGA Works

- i) Date of visit : **14.05.2016**
- ii) Work order No & Date: **81-89 dt. 27-06-2015**
- iii) Name of Work: **Creation of 1st Year Rubber Plantation**
- iv) Exp. Incurred(Rs. in Lakhs): **59,400/-**
- v) E/Cost (Rs. in Lakhs): **59,400/-**
- vi) Persons engaged (Nos): **194 Mandays**
- vii) Mandays Generated (Nos): **194 Mandays**
- viii) Whether work has been executed as per Technically sanctioned Estimate: **Yes**
- ix) Whether word has been executed as per Shelf of Project: **Yes**
- x) Name of I/O: **Khargaram Reang, F/I**
- xi) Date of starting of Work: **27-06-2015**
- xii) Date of Completion of Work: **15-08-2015**
- xiii) Whether sign board on work site: **Yes**



