

**TOUR NOTE OF SRI VIKAS SINGH IAS, DISTRICT MAGISTRATE & COLLECTOR, DHALAI  
TRIPURA TO GANGANAGAR RD. BLOCK ON 25/05/2016.**

The undersigned visited Ganganagar R D Block at 10:15 am accompanied with BDO, Ganganagar R.D. Block and some other official staff of the Block. After arriving, a short discussion was held with BDO, Ganganagar about the development works, which are being executed by BDO, Ganganagar under his jurisdiction. Then visited work sites and inspected various development works like IAY Houses, IHHLs, GP/VC Office and MGNREGA works.

The detailed inspection report along with observation may kindly be seen as follows:

- ❖ **IAY Houses: In Annexure-I to Annexure-IV**
- ❖ **IHHL: In Annexure-V to Annexure- VI**
- ❖ **Inspection of GP/VC MGNREGA: Annexure-VII**

**1. Karnamoni Para V/C: MGNREGA Works:**

- i) Date of visit: **25-05-2016**
- ii) Work order No. & date: **71-75 Dt.02-06-2015**
- iii) Name of work : **Improvement of Road from 10 Mile Point to Harincherra.**
- iv) Exp. Incurred(Rs. in Lakhs) : **Rs. 2,20,579/-**
- v) E/Cost(Rs. in Lakhs): **Rs. 2,48,894/-**
- vi) Mandays Generated(Nos): **1482 MD**
- vii) Whether work has been executed as per technically sanctioned Estimate: **Yes**
- viii) Whether work has been executed as per Shelf of Project **Yes**
- ix) Name of I/O: **Sri Gobindra Reang, GRS**
- x) Date of Starting of Work: **10-06-2015**
- xi) Date of Completion of Work: **16-08-2016**
- xii) Whether muster Roll verified: **Yes**
- xiii) Quantity of MR issued for the work with Sl. No: **13 Nos. - 678-681/1255-1258/1745-1750/3674-3676**
- xiv) Quantity of MR used for the work with Sl. No: **13 Nos. - 678-681/1255-1258/1745-1750/3674-3676**
- xv) % of output: **89.22%, 89.82%, 89.22%, 88.02%**
- xvi) FTO No/Date/Amount: **9048/9056 dt. 22-06-2015 Rs. 55,130/-, 12834/12859 dt. 02-07-2015 Rs. 47,250/-, 20254/20264 dt. 17-07-2015 Rs. 77,480/-, 44893/44908 dt. 22-08-2015 Rs. 40,719/-**

**Comments:** The quality and output of work was found to be not up to the mark. Maintenance of road along with side drain is urgently required to make the road pliable especially in coming rainy

season. The BDO was advised to prepare estimate by 28-05-2016 and undertake urgent maintenance of road including drains by 05-06-2016.

## **2. Karnamoni Para V/C : MGNREGA Work**

- i) Date of visit: **25-05-2016**
- ii) Work order No. & date: **151-155 Dt.20-08-2015**
- iii) Name of work : **Excavation of Community Fishery Bundh near the Land of Gutiham Reang.**
- iv) Exp. Incurred(Rs. in Lakhs) : **Rs. 31,899/-**
- v) E/Cost(Rs. in Lakhs): **Rs. 37,639/-**
- vi) Person engaged (Nos.): **51 Nos. (46 Women + 5 Men)**
- vii) Mandays Generated: **217 MD**
- viii) Whether work has been executed as per technically sanctioned Estimate: **Yes**
- ix) Whether work has been executed as per Shelf of Project: **Yes**
- x) Name of I/O: **Sri Gobindra Reang, GRS**
- xi) Date of Starting of Work: **14-09-2015**
- xii) Date of Completion of Work: **19-09-2015**
- xiii) Whether sign board on work site: **Yes**
- xiv) Whether muster Roll verified: **Yes**
- xv) Quantity of MR issued for the work with Sl. No: **6 Nos. 7351-7356**
- xvi) Quantity of MR used for the work with Sl. No: **6 Nos. 7351-7356**
- xvii) % of output: **86.570%**
- xviii) FTO No/Date/Amount: **90652/90666/90675 dt. 03-10-2015 Rs. 3,189/-**

**Comments:** The quality of work is good but some pallasiding work is urgently required in the bundh, otherwise it will lead to erosion of soil and consequent reduction in depth of bundh. The BDO was advised to undertake the pallasiding works in Phase-II of the maintenance of fishery bundh.

## **3. Tetuiya V/C : MGNREGA Work**

- i) Date of visit: **25-05-2016**
- ii) Work order No. & date: **8910-39 Dt. 23-11-2015**
- iii) Name of work: **Expansion of Banana Plantation**
- iv) Exp. Incurred(Rs. in Lakhs) : **Rs. 2,06,400/-**
- v) E/Cost(Rs. in Lakhs): **Rs. 6,67,520/-**
- vi) Person engaged (Nos.): **120 Nos.**
- vii) Mandays Generated: **1200 MD**
- viii) Whether work has been executed as per technically sanctioned Estimate: **Yes**
- ix) Whether work has been executed as per Shelf of Project **Yes**

*[Handwritten mark]*

