

## Tour Note

On 15-03-2009 (Sunday) I started from Ambassa at 9:00 am for Kamalpur Sub-Division and I returned back by 6:00 pm. On my visit, I was accompanied with the Executive Engineer, RD Division, Dhalai and later on was joined by the Sub-divisional Magistrate, Kamalpur. The main points of the visit all as follows:-

1. I visited TRTC Motor Stand at Ambassa. The foundation works of passenger shed was going on. Verified the physical work alongwith the technical estimate and found approximately correct. One toilet on Shulabh type need to be constructed for passengers. The EE,(RD) Dhalai to prepare an estimate.

**(Action by EE,RDD)**

2. Inspected construction works of Gallery at Kulai H.S. School at the cost of Rs.24.26 lakhs. Took physical measurement with the estimate and found in accordance with the approved technical estimate. The works is likely to be completed by mid April, 2009.

3. Visited on-going construction site of Salema H.S School under NLCPR at the cost of Rs.47.41 lakhs. The work is already completed.

4. Interacted with a good number of villagers at Mendi ADC village. They submitted a 10(ten) points demands which included construction of a new School building, development of playground, increasing teaching staff, provision of joint benches, School boundary wall etc. The issues will be taken with the respective departments.

**(Action by confidential section)**

5. Villagers requested for construction of one LI Scheme at Bharat Chowdhury Para near the residence of Sri Narendra Debbarma for irrigation purpose. I trekked down to the site alongwith the EE,RD, Dhalai and villagers. The EE,RD, Dhalai to have a joint visit with the Engineers of Water Resource(W/R) Department and see the technical feasibility for irrigation project.

**(Action EE,RD/EE,WR)**

6. The villagers of BC para reported that they are not getting sufficient work under NREGA. I personally verified 3(three) NREGA job cards with following details :-

a) Card no.[TR-04005027001232](#) of Sri Rabi Kr. Debbarma. The family was provided a total of 30 mandays of work till date. The last time work was provided on 24-02-2009.

b) Card no.[TR-04005027001236](#) of Sri Ajit Debbarma and his family was provided 58 mandays of work till date. The last time work was provided on 23-02-2009.

c) Card no.[TR-04005027001266](#). His family was provided 31 mandays of work till date. The last time work was provided on 23-02-2009.

7. From the discussion with public, it was observed that the work is not being provided even though they have demanded works verbally to the panchayet secretary and village council representatives. The BDO, Salema to look into the matter immediately and ensure that atleast 12 to 14 days of works is provided by 31-03-2009 to every family demanding work. The villagers also demanded for extending power connection up to BC para.

**(Action by BDO,SLM)**

8. It was reported that they are facing acute shortage of drinking water. At present, they are collecting drinking water from nearby chherra. The Executive Engineer, DWS to provide one syntax at BC para and send drinking water through tankers. Some existing sources, like tube wells and ring wells should be repaired immediately.

**(Action by EE,DWS)**

9. Similarly, the villagers from Ashapura Roaja Para ADC village reported that they are not provided any work during the month of March. They informed that on an average 50 days of work was provided during this year. The BDO, Salema to look into the matter and ensure that work provided to this families in time.

**(Action by BDO,SLM)**

10. Inspected construction work of health sub-centre at Mendi village under NRHM (@Rs.9 lakhs). The 60% of the work has been completed. I suggested the Junior Engineer to construct one small platform with provision of water for cleaning and drinking water purpose.

**(Action by EE,RD)**

11. Inspected construction of steel foot bridge at Manikbhandar (@Rs.60 lakhs) under BADP fund for 2007-08. The 30%-40% of the work has completed. The work was going on for laying down platform over the pillars.

12. Visited SDM Office, Kamalpur and discussed various issues with him. He requested for placement of some fund under NREGA contingency for monitoring NREGA and BRGF works. The SDM, KMP has been asked to call a meeting with drinking water officials and to mobilize resources from Block, RD and DWS deptt. for providing drinking water in distress areas.

**(Action by O/C, NREGA)**

13. The SDM,KMP reported that some under trials are still languishing in the Sub-Divisional Jail even though the maximum tenure for detention might have already been over. The SDM to prepare a list of such under trials alongwith alleged offences and scrutinize the cases in consultation with Police Department.

**(Action by SDM,KMP)**

14. The SDM,KMP reported that non judicial stamps are being not made available by the present vendor. He has proposed the name of three new vendors for this work. The District Registrar (ADM & Collector) to approve the list of new vendors immediately.

**(Action by ADM,DLI)**

15. Visited newly constructed tourist lodge of ICAT deptt. at Kamalpur. The building has already been completed. The Junior Engineer was asked to provide parking place within the premises.

**(Action by EE,RD)**

16. Inspected construction of IT centre and Seminar Hall at Kamalpur Degree College. Physically verified the works with the approved technical estimate. JE has been asked to provide 2(two) toilets for general public.

**(Action by EE,RD)**

17. Inspected ST boys hostel at Kamalpur and interacted with around 25 inmates. They have requested for providing one television set, repairing of tube well, providing TT rackets, cricket kit, some footballs etc. Some fund may be placed from the RSVY fund. SDM to look into the matter.

**(Action by O/C, DEV)**

18. Inspected newly constructed Kalachari High School under NLCPR fund. The 90% work has been completed.

19. Inspected on-going construction of Chankup Higher Secondary School under NLCPR. The work is completed up to the plinth level. It is expected that the roof casting will be done within next 20(twenty) days. The work is being executed at the cost of Rs.57.56 laksh.

20. In all the entire work sites it was observed that no sign boards have been put up by the implementing officers. It is again reiterated that with the beginning of work the sign board should be displayed by the I.O otherwise 1% of the total estimated cost will be deducted from the salary of I/O as per RD deptt. circular.

**(Action by EE,RD)**

21. The Executive Engineer, RDD to submit utilization certificate for funds which have been already spent till date.

**(Action by EE,RD)**

Sd/-

**(Brijesh Pandey)**

District Magistrate & Collector,  
Dhalai District : Ambassa.

Government of Tripura  
Office of the District Magistrate & Collector,  
Dhalai District : Jawaharnagar

No.F.10(3)-DM(D)/CON/09/4030-40

Dt. 16-03-2009.

**Copy to:-**

- The ADM (District Registrar), Dhalai for information and n/a.
- The SDM, Kamalpur for information and n/a.
- The EE,RD, Dhalai for information and n/a.
- The EE,DWS, Jawaharnagar for information and n/a.
- The O/C, DEV for information and n/a.
- The EE,WR, Kamalpur for information and n/a.
- The BDO,SLM, Dhalai for information and n/a.
- The O/C, NREGA for information and n/a.

**Copy also forwarded to:-**

1. The Principal Secretary, Govt. of Tripura, Revenue Department for kind information.
2. The Commissioner & Secretary, Govt. of Tripura, RD Department for kind information.
3. The PS to the Chief Secretary, Tripura for kind information of the Chief Secretary.

Sd/-

**(Brijesh Pandey)**  
District Magistrate & Collector,  
Dhalai District : Ambassa