

**TOUR NOTE OF SRI VIKAS SINGH, IAS, DISTRICT MAGISTRATE & COLLECTOR, DHALAI
TRIPURA TO CHAWMANU RD. BLOCK ON 09/07/2016.**

The undersigned visited Chawmanu R D Block at 11:00 am accompanied with BDO, Chawmanu R.D. Block and some other official staff of the Block. After arriving, a short discussion was held with BDO, Chawmanu about the development works, which are being executed by BDO, Chawmanu under his jurisdiction. Then visited work sites and inspected various development works like IAY Houses, IHHLs and various MGNREGA works and North Longtharai VC office.

The detailed inspection report along with observation may kindly be seen as follows:

- ❖ **IAY Houses: In Annexure-I**
- ❖ **IHHL: In Annexure-II to IV**
- ❖ **Inspection of GP/VC: In Annexure-V**

1. North Longtharai VC: MGNREGA Work:

- ❖ Name of project: **Formation of kutchra road from SPO camp to Longtharaicherra.**
- ❖ Work order No & Date: **106-110 dt. 18-06-2016**
- ❖ Exp. Incurred(Rs. in Lakhs): **Rs. 1,13,920/-**
- ❖ E/Cost(Rs. in Lakhs): **Rs. 2,56,707/-**
- ❖ Persons engaged(Nos): **79 Nos.**
- ❖ Mandays Generated(Nos): **712**
- ❖ Whether work has been executed as per Technically sanctioned Estimate: **Yes**
- ❖ Whether work has been executed as per Shelf of Project: **Yes**
- ❖ Name of I/O: **Sri Hiralal Chakma, GRS**
- ❖ Date of starting of work: **19-06-2016**
- ❖ Date of Completion of work: **On going**
- ❖ Whether sign board on work site: **Yes**
- ❖ Whether muster roll verified: **Yes**
- ❖ Quality of work: **Good**
- ❖ Quantity of MR issued for the work with Sl. No: **9 Nos. Sl No: 2403 to 2406,2467 to 2470, 2477**
- ❖ % of output: **93%**

Comments: The quality of work was found to be satisfactory. The I/O was directed to complete the work within specified timeline.

2. North Longtharai VC: MGNREGA Work:

- ❖ Name of project: **Widening and improvement of kutchra road from Surjya Tripura's house to Longtharaicherra.**
- ❖ Work order No & Date: **11-15 dt. 23-05-2016**
- ❖ Exp. Incurred(Rs. in Lakhs): **Rs. 2,11,942/-**
- ❖ E/Cost(Rs. in Lakhs): **Rs. 2,98,616/-**



- ❖ Persons engaged(Nos): **133 N0s.**
- ❖ Mandays Generated(Nos): **1309**
- ❖ Whether work has been executed as per Technically sanctioned Estimate: **Yes**
- ❖ Whether work has been executed as per Shelf of Project: **Yes**
- ❖ Name of I/O: **Sri Hiralal Chakma, GRS**
- ❖ Date of starting of work: **06-06-2016**
- ❖ Date of Completion of work: **On going**
- ❖ Whether sign board on work site: **Yes**
- ❖ Whether muster roll verified: **Yes**
- ❖ Quality of work: **Good**
- ❖ Quantity of MR issued for the work with Sl. No: **15 Nos. Sl No: 1144 to 1154,1156,2400 to 2402**
- ❖ % of output: **93%**
- ❖ Quality of work(High/Medium/Avg & Poor): **Medium**

Comments: The quality of work was found to be satisfactory. The I/O was directed to complete the work within specified timeline.

3. North Longtharai VC: MGNREGA Work:

- ❖ Name of project: **1st year Rubber Plantation – 2016-17.**
- ❖ Work order No & Date: **356-64 dt. 30-04-2016**
- ❖ Exp. Incurred(Rs. in Lakhs): **Rs. 40,114/-**
- ❖ E/Cost(Rs. in Lakhs): **Rs. 53,612/-**
- ❖ Persons engaged(Nos): **10 Nos.**
- ❖ Mandays Generated(Nos): **84**
- ❖ Whether work has been executed as per Technically sanctioned Estimate: **Yes**
- ❖ Whether work has been executed as per Shelf of Project: **Yes**
- ❖ Name of I/O: **Sri Ujjal Dutta, A/A**
- ❖ Date of starting of work: **02-05-2016**
- ❖ Date of Completion of work: **On going**
- ❖ Whether sign board on work site: **Yes**
- ❖ Whether muster roll verified: **Yes**
- ❖ Quality of work: **Good**
- ❖ Quantity of MR issued for the work with Sl. No: **169**
- ❖ % of output: **100%**

Comments: The BDO and Sub-ZDO have been requested to take up plantation like banana, ginger and turmeric in convergence mode with Horticulture Department in second phase of the project so that beneficiaries can get immediate economic benefit.

