

MINUTES OF THE REVIEW MEETING OF POWER CONNECTIVITY IN DHALAI DISTRICT HELD ON 14-01-2011 AT 4:00 PM IN THE CHAMBER OF THE DISTRICT MAGISTRATE & COLLECTOR, DHALAI, JAWAHARNAGAR.

Power connectivity scenario has been reviewed with the AGM, DGMs, TSECL, RGGVY to coordinate projects taken up under RGGVY, State Plan (TSECL) & BADP, BRGF. After detailed discussions, the following decisions have been taken :

1. As per report of DGM, RGGVY, the phase-I shall cover of 588 habitations (387 fully & 207 partly) out of 1077 habitations. Till date, 372 habitations have been connected and the balance 217 habitations shall be connected by June 2011.
2. The phase-2 shall cover the 206 habitations (partly to fully) & 394 new habitations. The phase-2 projects is likely to be sanctioned in the current year. The remaining 95 habitations shall not be covered under MGNREGA as they are having population less than 100 families.
3. It is observed that the progress of 33 KV line, 33 KV sub-station, 11 KV line, 11 KV Sub-station, LT line are lagging behind the schedule and should be expedited.
4. As per the recent BPL survey, there are 90,000 families in Dhalai district, even though, the base line survey of TSECL shows 81,812 families. Out of these 39,007 families are having service connections which includes 9045 families covered under RGGVY. The RGGVY phase-I project shall cover 13,419 families & PGGVY phase-II shall cover 22,812 families. These shows that there shall be a gap of 11,821 families which should be covered under the State Plan by TSECL.
5. The AGM, TSECL shall update all reports of power connectivity including RGGVY, State Plan (TSECL), BADP, BRGF as well as solar home lightning system provided by Science & Technology Department.
6. It is noted that there are few issues which requires more coordination between the RGVVY & TSECL Division. Specifically, the following issues should be addressed on regular basis.

- 1) Pole marking for the new consumers connected under RGGVY.
- 2) Augmentation of transformer in case of present capacities are overloaded.

7. It is also decided that the AGM, TSECL, Ambassa shall prepare statement of material shortage for completing the works under BADP 2009-10 & 2010-11; BRGF 2009-10 & 2010-11 and take up with the CMD, TSECL for early supply. Any major issues should be brought to the notice of the undersigned immediately.

8. For power connectivity project to be taken under BADP 2010-11 & BRGF 2010-11, the concerned DGMs shall study the RGGVY DPRs of phase-1 & II and resubmit the projects within 15-02-2011. They may include those projects where the no. of families may be less but the provision of LT line extension is still feasible.

The meeting ended with thanks to all.

Sd/-
(Kiran Gitte, IAS)
District Magistrate & Collector
Dhalai District, Ambassa.

GOVERNMENT OF TRIPURA
OFFICE OF THE DISTRICT MAGISTRATE & COLLECTOR,
DHALAI DISTRICT , AMBASSA.

No.F.10(3)/DM(D)/CON/2010/

15-01-2011.

Sd/-
(Kiran Gitte, IAS)
District Magistrate & Collector
Dhalai District, Ambassa.

Copy to:-

- The CMD, TSECL, Vidhut Bhawan, Agartala.
- The ADM & Collector-I, Dhalai.
- The AGM, TSECL, ABS, Dhalai.
- The DGMs, TSECL, ABS/MNU/KMP, Dhalai.
- The DGM, TSECL, RGGVY, ABS, Dhalai.
- The O/C, Development Section, DM Office, Dhalai.

Annexure-A.

Officials present in the meeting.

- The AGM, TSECL, ABS, Dhalai.
- The DGMs, TSECL, ABS/MNU/KMP, Dhalai.
- The DGM, TSECL, RGGVY, ABS, Dhalai.