

Block wise financial & Physical achievement under IAY :

IAY house construction (Normal & Stimulus package) for the year 2009-10

Name of Block	House Alloted during 2009-10 & adll. Released under stimulated pakage of 2008-09							Amount allocated to I/As	Exp. So far	No. of house completed
	Normal	Adll.	Total	ST	SC	RM	OTH			
ABS	402	140	542	210	112	0	80	208.670	137.445	357
CMN	347	160	507	285	0	0	62	195.195	137.06	356
DBN	506	185	691	268	138	0	100	266.035	171.112	444
MNU	713	160	873	404	180	0	129	336.105	220.22	572
SLM	686	141	827	392	170	31	93	318.395	210.21	546
DFO,ABS	70	0	0	70	0	0	0	26.950	26.95	70
DD(PGP)	50	0	0	50	0	0	0	19.250	19.25	50
TOTAL:-	2774	786	3560	1679	600	31	464	1370.600	922.247	2395

