

**TOUR NOTE OF ABHISHEK SINGH, IAS, D.M & COLLECTOR, DHALAI  
DISTRICT FOR THE MONTH OF SEPTEMBER, 2011.**

**04-09-2011**

I started at 9:30 am to visit various sites in Ambassa RD Block area as per the tour programme vide No.F.10(5)-DM(D)/CON/10/871 dt. 07-09-2011. During the visit, the Sahakari Sabhadhipati, DZP; Chairperson, Ambassa Panchayet Samity; EE, RDD-I, Jawaharnagar; Dy. Director, Sports; District Education Officer, Dhalai; BDO, Ambassa & Implementing Officers of the works accompanied me. Following issues require necessary action by the concerned officials as mentioned below:

1. There has been erosion on the banks of Dhalai River near Kulai Bridge for a stretch of around 80 mtrs. The EE, WR, KMP shall prepare an estimate under MGNREGA and submit to the BDO, Ambassa for taking it during the current year.

**(Action by: EE, WR, KMP/ BDO, ABS)**

2. The work of Kulai Bridge (RCC) has been pending for long. The PWD Department should take up with the Implementing Agency (GREF) for early completion of the work.

**(Action by EE, PWD(R&B), JNR)**

3. A land (khas) in Kekmacherra GP was proposed for playground at the District Level during the visit. The Dy. Director, Sports, Dhalai & EE,RDD-I, Jawaharnagar shall assess & submit a report within 30-09-2011.

**(Action by EE,RDD-I/Dy. Dir, Sports, DLI)**

4. The on-going works of flood management by Water Resource in the Ramratanpara near SB School was stopped due to rainy season. The WR Department shall resume the work within a week & ensure placing remaining 12,000 bolders on the river bank alongwith necessary earth filling. Required provision for drainage arrangement shall be made by BDO, Ambassa from the MGNREGA.

5. There is stretch of soil erosion on the banks of Duraicherra at Paschimansh of Ramratanpara. The WR Department shall prepare an estimate ensuing durable protection & arresting any further erosion that may damage the nearby road. The estimate should be submitted by 30-09-2011.

**(Action by EE, WR, KMP)**

6. Another land (Khas) at Nalicherra is proposed for construction of District level Play Ground. However, there are habitations on this land. The SDM, Ambassa shall enquire into the status of the land & assess total land available for taking up various activities in and around this area. The map along with land use shall be prepared by SDM, Ambassa and should be submitted by 20-09-2011.

**(Action by SDM,Ambassa)**

7. The box culvert on Nalicherra in West Nalicherra GP is not yet been completed due to monsoon season. The EE, RDD-I, Dhalai shall ensure for taking up the activity immediately & completion of the same alongwith the approach road by October, 2011. This bridge will connect Kekmacherra TSR Camp & other habitations.

8. Another bridge near Kekmacherra TSR Camp constructed by the Block was found to be damaged & unusable. Due to the parts of the damaged bridge, the flow in the Cherra has changed and erosion on the other side having habitations has increased. The BDO, Ambassa shall enquire into the cause of damage & shall submit a report within two weeks. Meanwhile, the parts of the fallen bridge should be dismantled and stacked on the other side of the cherra bank to protect it from the erosion. Further, BDO, Ambassa & EE, RDD-I, Ambassa shall assess & propose the kind of protection required for arresting soil erosion in the area.

**(Action by EE,RDD-I, ABS/BDO,ABS)**

9. The site of Anganwadi Centre at Kulaibazar has been found to be disputed. The SDM, Ambassa shall take initiative for resolving the issue of allottee land & its possession for ensuring construction of Anganwadi Centre at the earliest.

**(Action by SDM ABS)**

10. The Bharat Nirman Rajiv Gandhi Seva Kendra construction by RDD-I, Ambassa at Basudebpara is now being used as Panchayetghar at Basudevpara. It has been found the model of BNRGSK as approved & taken up at different places does not have the provision for electrification & toilet etc. The EE, RDD-I, Ambassa shall prepare the site specific estimate depending on the existing Panchayetghar & availability of land and the minimum requirement as stipulated under BNRGSK.

**(Action by EE,RDD-I, ABS/BDO,ABS)**

11. There are two hostels with 100 capacities each being constructed at Ambassabari SB School. However, it has been noticed that the hostels constructed by PWD (TTAADC), Sikaribari has been stopped for long time for unknown reason. However, the construction of hostels taken up by ZDO, TTAADC, Sikaribari is also very slow. Both the Implementing Agencies shall ensure expediting construction of the hostels so as to complete by December 2011.

**(Action by EE,TTAADC, Sikaribari/ZDO, Dhalai)**

The officials concerned shall take up the necessary step and confirm on the action taken.

**(Abhishek Singh, IAS)**  
District Magistrate & Collector,  
Dhalai District : Ambassa

