

**TOUR NOTE OF SHRI, KIRAN GITTE, DM DHALAI FOR THE MONTH OF
DECEMBER, 2010.**

1.1.2011 Visited Malda Kr. Roaja Para & Champarai Para under Ambassa RD Block.

The site for teacher accommodation at Champarai Para is selected in front of the TSR Camp. There are 6 SB/JP School in the area and the accommodation shall be provided to 12 teachers at Champarai, which is also having small market to fulfill their day-to-day needs. The BDO, Ambassa should expedite the land development under MGNREGA.

(Action : BDO, ABS; EE RDD-I, ABS)

The HSCL has completed the work of road from 10 mile to Champarai and now, the NPCC is taking up the work of road from Champarai to Malda Kr. Roaja Para (12 km.) The NPCC has completed brick soling of only 3 km and beyond that the brick soling is in progress. The earth cutting is also almost completed but if the brick soling is not done, the road could not be sustained in the next rainy season. There are 4 RCC bridges & 4 small spun pipe culverts to be constructed on this road. It is observed that the NPCC has constructed spun pipe culvert on river Khowai which is around 7.5 km far from Champarai. As the river Khowai carries huge quantity of water and during rainfall, the flow of water is speedy and the spun pipe culvert shall not be feasible and it should be replaced by RCC bridge. The present height of spun pipe culvert is also not sufficient. The proposed RCC bridge should be of sufficient height like one being constructed by GREF near Ganganagar. The River Khowai also use by the local people for carrying of Bamboo up to Chakmaghat. Keeping in view these points, the EE, PWD, ABS shall submit a detail inspection note within 10-01-2011.

(Action : EE, PWD, ABS; Manager NPCC, ABS)

The EE, PWD, Ambassa also informed that there is a road from Champarai Para to Biswarampara via Tamarai Para, Bijiram Reang Para which connects Ambassa Block & Chawmanu RD Block through short cut. The road was earlier maintained by GREF & now it is abandoned. Therefore, the EE, PWD, Ambassa & EE, PWD, Manu shall prepare report for revival of this road. The report should be submitted by 31-01-2010.

(Action : EE, PWD, ABS/MNU)

The local villagers demanded that Ruhidapara SB School should be brought back which was sifted at Ganganagar. The DEO, Dhalai shall take necessary action.

(Action : DEO, DLI)

There are 198 families who are residing at Malda Kr. Roaja Para. There is a SB School which is very irregular & there are 2 Anganwadi Centres which are also not regular. The activities of Special Adult Literacy Program are closed for last 2 months. The in charge of Malda Kr. Roaja Para SB School, Sri Amal Debbarma does not stay in the temporary accommodation provided near the MK Para BOP. During the interaction with the students in the School, only one student of class-VI could read Bengali out of 6 students.

(Action : DEO, DLI/DISE, DLI)

Also visited Danti BOP which is about 6 km from M.K. Para. The BOP in charge requested for taking up the work of road formation from Naba Kr. Roaja Para, Danti Para (12 Km) under MGNREGA. The BDO, DBN & BDO, ABS should take necessary action.

(Action : BDO, DBN/ABS)

During the visit, the ongoing works of IBB fencing by NBCC was inspected between BP No.2278 & No.2276. In this area, there are two agencies of NPCC Ltd. working i.e M/S. Robin Singha & M/S. NEECO. M/S. Robin Singha has started work of double cutting & pillars erection. They are having only 2 machines which are working between 8:00 am to 4:00 pm only. The skilled labours are coming from Mizoram but the local labours are not being engaged. If the local labours supplement the skill labours from out side the State, the speed of IBB fencing work can be expedited. (But M/S. NEECO is yet to start the work).

(Action : Manager, NPCC Ltd.)

2.1.2011 Visit to 23 miles, 32 miles & Govindabari under Chawmanu RD Block. Visited the site for PHC at 23 km as the foundation stone is to be laid on 04-01-2011 by the Hon'ble Health Minister. The site has been completed and the contractor has geared up the resources. They want to construct labour shed near the PHC site rather than near the TSR Camp which can be allowed by Co. 8th Bn TSR.

Maintenance work of road from Chawmanu to 23 km & from 23 km to Govindabari is taken up by PWD since November 2010. Even after

two months, the maintenance work done is not adequate for plying of the vehicles. The EE, PWD, Manu informed about the fund constraints for taking up the works as the road from Chawmanu to 23 km is proposed for upgradation under 60% PMGSY, which is not yet approved. The road after 10 km to 23 km is substantially damaged & totally new road should be taken up. The Chief Engineer, PWD is requested to sanction minimum fund necessary for maintenance of this road. The BDO, CMN is instructed to take up the drain work (1 mtr by 1 mtr) through MGNREGA. Similarly, for the road from 23 km. to Govindabari, the EE, PWD, Manu has submitted project for mateling & carpeting of Rs.4.5 crors. The CE, PWD, Manu is requested to approve it on priority as the progress of 40 km IBB fencing depends on fitness of this road.

The work of road from 23 km to Thalcherra shall be started in this week by HSCL as they have mobilized the machines, materials etc. at 23 km point. The EE, PWD, Manu has started the road formation from Thalcherra to Hariamani para and there shall be a substantial progress by 20-01-2011 after which we can visit. The Bailey bridge over Hariamani shall be installed by March end. The BDO, CMN & EE, PWD, Manu have surveyed the formation of road from Thalcherra to Govindabari and an estimate of Rs.58 lakhs is approved under MGNREGA. The BDO, CMN is instructed to take up the work in phased manner as per the labour availability.

(Action : BDO, CMN; EE, RDD-II,MNU)

Visited the BSF Base at 32 miles which is focal point for BOP Govindabari, Thalcherra BOP, Ganjapassa BOP, Mahan BOP. The Assam Rifle has also established a temporary base at this location which is constructed by BDO, CMN. The EE, RDD-II, Manu has confirmed that the fabricated toilets shall be supplied to all BOPs by 31-01-2011.

Visited Govindabari BOP. It is located on a dominant location on a hill top. The BOP in charge raised the issue of dinking water problems in Garjanpassa BOP, Sher BOP, HM Para BOP and Ratiapara BOP. The BDO, CMN shall complete the works by February 2011 out of the BADP fund placed in 2010-11. The BDO, DBN transfer the fund of Rs.3 lakhs to BDO, CMN for drinking water at Ratia BOP by mistake.

The EE, RDD-II, Manu shall provide DG Set to Govindabari BOP by 31-01-2011. The work of barrack at HM Para shall be taken up by EE, RDD-II, Manu soon.

(Action : BDO,CMN/DBN; EE, RDD-I/II)

The NPCC is entrusted with the construction of link road from Govindabari to Ratiapara (9 km). They have started brick soling work but the speed is very slow. The construction of Bailey Bridge at Govindabri is almost completed & only the approach road to be constructed by NPCC Ltd. The NPCC shall complete the brick soling and the approach road by February 2011 so that the road remains pliable during the rainy season also. For IBB fencing work in Ratiapara area, the BSF is set up temporary camp in front of Ratia forward BOP at Sachindra Chowdhury Para. The NPCC is having 4 machines & only 25 labours engaged which should be increased. The Manager should stay at Govindabari for close monitoring. Sri Chandan Sengupta, agency of NPCC Ltd. should mobilize more resources for completion of 16 km IBB fencing within March, 2011.

Visit to Sher BOP. In this area, M/S. Coastal India Ltd. is entrusted with the construction of 29.45 km. of IBB fencing. They have already completed the construction of link road from Govindabari BOP to Sher BOP. They are having 9 machines & engaged 376 labours. The Manager is staying at Sher BOP. Other agencies of NPCC should mobilize resources like M/S. Coastal India Ltd.

(Action : Manager, NPCC)

Visited Garjanpassa area. There are 40 families who were staying outside IBB fencing have recently shifted to the inner side. They have demanded shifting of Garjanpassa JB School & Tamyia Kr. Roaja Para SB School which shall be done by DEO, Dhalai within February 2011. The students reported that mid-day-meal is not functioning since July 2010. There is a demand for sanction of one Anganwadi Centre at Garjanpassa which shall be sanctioned by DISE, Dhalai out of 346 centres in 2010-11.

(Action : DEO, DLI/DISE,DLI)

Regards,

Sd/-

**Kiran Gitte, IAS
DM and Collector,
Dhalai District, Tripura**

GOVERNMENT OF TRIPURA
OFFICE OF THE DISTRICT MAGISTRATE & COLLECTOR,
DHALAI DISTRICT : JAWAHARNAGAR

No.F.10(3)-DM(D)/CON/10/

Dt. 04-01-2011.

Copy to:-

- The ADM & Collector-II, Dhalai.
- The Superintending Engineer, PWD, 5th Circle, Jawaharnagar.
- The DFO, Ambassa/Manu, Dhalai.
- The SDM, LTV, Dhalai.
- The District Education Officer, Dhalai.
- The EE, RDD-I, Dhalai.
- The DISE, Dhalai.
- The Dy. Director, Handloom Handicraft & Sericulture/Sports/Fishery, Dhalai.
- The District Sericulture Officer, Dhalai.
- The BDO,ABS/CMN/GNC/MNU/SLM, Dhalai.
- The EE, PWD(R&B), Manu/Ambassa, Dhalai.
- The EE, PWD, DWS, Ambassa, Dhalai.
- The SDO, DWS, Gandacherra, Dhalai.
- The Manager, NPCC, Ambassa/ Longtharai Valley, Dhalai.
- The SA, Chailengta, Dhalai.

Copy also forwarded to:-

- The Principal Secretary, Govt. of Tripura, Revenue Department for kind information.
- The Principal Secretary, Govt. of Tripura, Health Department for kind information.
- The Commissioner & Secretary, Govt. of Tripura, RD Department for kind information.
- The PS to the Chief Secretary, Tripura for kind information of the Chief Secretary.

Sd/-
Kiran Gitte, IAS
DM and Collector,
Dhalai District, Tripura