MINUTES OF THE MEETING IN CONNECTION WITH IBB FENCING IN DHALAI DISTRICT THE NPCC NBCC SECURITY FORCES & SDMS.

Venue:- DM Office, Dhalai. **Time**:-3:00 pm. **Date**: - 30.10.2010.

This is the 6th review meeting of IBB fencing work in Dhalai District. This meeting is held in the backdrop of state level IBB fencing on 04-12-2010 at Agartala by the Chief Secretary, Tripura. The major points are discussed as follows:-

Gandacherra Sub-Division:-

In Gandacherra Sub-Division, out of 67,560 km fencing has been completed 33 km from BP NO.2264 to 2265 (112 RCC GREF, 1.500 km), BP NO.2265 to 2270 (NBCC Ltd. 25,700 km), BP No.2270 to 2276 (NPCC Ltd. 3 km) and 34,560 km is pending for NPCC Ltd. However, the District Magistrate & Collector, Dhalai has fixed the target of 10.00 km for 2010-2011 and the NPCC Ltd has started work. **During the various reviews of IBB fencing works, it is noted that the 2 link roads are immediately required to be taken up (1) Ratannagar to S.K.Para uyp to IBB fencing & (2) Ratannagar to Sikandar BOP up to IBB fencing which are in included in the DPR of NPCC Ltd. Therefore, NPCC shall take up the issue with Ministry of Human Resource Department to include this issue in the DPR.**

(A) NPCC Ltd:-

- As per the report submitted by the Co. 91 Bn BSF, the NPCC Ltd. has done 18.095 km single cutting & 10.194 km double cutting and in some area they have started the picket erection. This shows that there is a gradual progress during last 3 months.
- Regarding construction of link road, the NPCC Ltd informed that the work of Hatimatha to JC Para (11 km) shall start within next 10 days. In other link road i.e. from Hatimatha to Wanasapara (8.5 km), it is observed that the PWD is also working under BADP fund. Therefore, the SE PWD is directed to submit note mentioning whether there is no any king of overlapping between the work taken up by M/S. NPCC Ltd & PWD Departments.

(Action by SE PWD, JNR)

- The Co. 91 Bn BSF is mentioned about the establishment of 2 forward bases at JC Para & Wanasapara for which M/S. NPCC Ltd shall take necessary action.

(Action by NPCC)

- The Manager, NPCC Ltd mentioned that the security personel are leaving early in the Baghirath area and there is no security provided in last two days. Therefore, the SP Dhalai shall take necessary action to ensure continuation of work in Bhagirath area.

(Action by SP Dhalai)

(B) Public Works Department:-

- PWD has almost completed the earth cutting of Hatimatha where EE PWD mentioned about the rock layer bellow the earth cutting. Therefore, the scope of work should be revised in consultation with BDO Dumburnagar.

(Action by PWD & BDO DBN)

- The formation of road from Hatimatha to Wanasapara including approach to the culvert constructed by RD Department shall be completed at the earliest.

(Action by BDO DBN)

- The PWD has completed the strengthening of SPT bridge before Hatimatha. The NPCC has informed that the vehicles are not loaded above 12 ton.

(Action by BDO DBN)

- PWD has taken up the survey of link road from Ratannagar to S.K Para shall be completed at the earliest. The SDM Gandacherra shall arrange demarcation of the area & jungle cutting shall be done by BDO Dumburnagar to expedite the survey work.

(Action by PWD& SDM GNC)

(C) NBCC Ltd:-

- The representative of NBCC did not attend the meeting for which the progress of balance 2.5 km IBB fencing could not be reviewed.
- In addition, NBCC is to take up the repair of link road from Boalkhali to Sukhraicherra (12 km) & link road from Dyke-8 to Amrit camp at the earliest.

(Action by NBCC)

- BDO Dumburnagar shall complete the brick-soling road from Hatimatha to new Dalpathi at the earliest.

(Action by BDO DBN)

(D) CPWD:-

- The representative of CPWD did not attend the meeting for which the progress of realignment of IBB fencing between Dyke-3 & Dyke-4 could not be reviewed.

(Action by CPWD)

(E) HSCL:-

- The representative of HSCL did not attend the meeting, therefore, the road from Tuichakma to Ratannagar including construction of two culvert could not be reviewed.

(Action by HSCL)

Longtharai Valley Sub-Division:-

In Longtharai Valley Sub-Division, out of 49.165 km from BP No.2279 to 2291, only 10.00 km is completed and 39.165 km is pending. The NPCC Ltd. has started the works, excavation work single cutting 34.765 km, double cutting 20 km, concrete and fixing 15 km barbed wire 10 km in progress. 40 Nos. families which are affected due to IBB fencing, the resettlement process is going on. The M/s. NPCC Ltd. should complete the targeted work at least 21 km within 2010-11.

(A) NPCC:-

- As per the report submitted by Co. 101 Bn BSF, there is no work in progress in BOP M.K.Para, BOP H.M.Para, BOP Govindbari & some work is going at BOP Ratiapara, BOP Sher & BOP Garjanpasa areas.

(Action by NPCC)

- M/s. NPCC Ltd. shall take up the work of IBB fencing from Sher BOP to Tuipaibari at the earliest.

(Action by NPCC)

- As per the report by Co. 29 Bn BSF, the NPCC Ltd. has to construct the temporary BOP at Kathalbari between BOP Maha to BOP Tuipaibari.

(Action by NPCC)

- In addition to link road from 32 mile to Sher BOP & Govindabari to Ratiabari forward, the NPCC has to take up the work of link road from Tuipaibari IBB fencing (2 km).

(Action by NPCC)

- NPCC Ltd. has not submitted any action plan to complete the un touch IBB fencing from HM Para to Ratiapara & BOP Mahan to Tuipaibari (16 km).

(Action by NPCC)

HSCL:-

- The representative of HSCL did not attend the meeting, therefore, the progress of 23 km to Thalcherra could not be reviewed.

(Action by HSCL)

(C) Public Works Department:-

- The Bailey Bridge at Govindabari shall be completed at the earliest. The Co. 101 Bn BSF reported that the quality of repair of road from Chawmanu to Govindabari is not up to the mark & also progress is very slow. The SE PWD 5th Circle, Jawaharnagar to look into the matter.

(Action by PWD)

- BDO Chawmanu to take up the work of side drain from Chawmanu to Govindabari under MGNREGA.

(Action by BDO DBN)

Ambassa Sub-Division:-

In Ambassa Sub-Division, the NPCC Ltd. has taken up the IBB fencing work from BP No.2276 to 2279 of about 11.725 km, out of which excavation of work done 11.725 km single cutting and 4.60 km double cutting. Concrete and angle fixing done 3.00 km and work in progress through there is no land dispute in the IBB fencing area. So, the physical progress is not satisfactory. Therefore, the District Magistrate & Collector, Dhalai has given the target of 7 km to the NPCC Ltd for the year 2010-11 which is agreed by the NPCC. The Officer Commanding, BSF & SDM, Ambassa are requested to closely monitor the IBB fencing work. The EE, PWD (R&B) Ambassa are requested to closely monitor the IBB fencing work. The EE, PWD(R&B) Ambassa shall improve the link roads from (a) Maldapara to Bhimpara 6 km (b) Ruhidapara to Bhimpara via M.M.Para 5 km (c) Bhimpara to Dhanti 7 km for providing better transportation facilities up to border area.

(A) NPCC:-

- NPCC Ltd. informed that the bridge from Ruhidapara to Maldapara shall be completed within 2 weeks and shall be made motorable.

(Action by NPCC)

- NPCC shall submit action plan of construction road from M.K.Para to Ratiapara via H.M Para at the earliest. The M/s. NPCC Ltd is to submit construction of progress report as submitted to Ministry of Human Resource Development for better coordination in future.

(Action by NPCC)

Meeting ended with thanks to all.

Sd/-
(**Kiran Gitte, IAS**)
District Magistrate & Collector
Dhalai District, Ambassa.

GOVERNMENT OF TRIPURA
OFFICE OF THE DISTRICT MAGISTRATE & COLLECTOR,
DHALAI DISTRICT , AMBASSA.

No.F. ( )/DM(D)/LA/2010/ 23-10-2010.

To
The …….
……
……..

Copy to:-

The Secretary, Maharash Yatra Festival & Fair Committee, Baralutma, Kamalpur.